



Switchboards Functional Performance Test

Equipment ID	[Equipment ID]
Building	[Building]
Location	[Room]

System Description

Description:

Operational Assumptions:

Initial Test	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		

Re-Test 1	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		

Re-Test 2	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		



Deferred/Seasonal Test	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		

Test Participants

Organization	Required	Optional
General Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Mechanical Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Electrical Contractor	<input type="checkbox"/>	<input type="checkbox"/>
TAB Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Controls Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Owner's O&M Personnel	<input type="checkbox"/>	<input type="checkbox"/>

Pre-Functional Performance Test Summary

Description	Yes	No	Date
System ready for test	<input type="checkbox"/>	<input type="checkbox"/>	
Required personnel available	<input type="checkbox"/>	<input type="checkbox"/>	
Required tools/test equipment/supplies available	<input type="checkbox"/>	<input type="checkbox"/>	
Required safety equipment available	<input type="checkbox"/>	<input type="checkbox"/>	

TEST INSTRUMENTS (to be provided by the Contractor)

Test Equipment Required:

Test Name	Equipment Description
Contact Resistance	Four-probe Digital Low Resistance Ohmmeter (DLRO)
Insulation Resistance	Megger-battery or line-powered (Hand-crank not acceptable)
DI Electric Withstand	High Potential Tester
Bolt Torque	Calibrated torque wrench
Relay Operation	Variable AC Voltage source
Voltage/Continuity	DVM

**Functional Performance Test --** (Verify all components are ready before energizing or operating the system.)

The Commissioning Authority will make and document any changes/addition/deletions to this test procedure required by current system conditions (i.e. weather, system load, utility availability, etc.).

R = Retest (Check (✓) retest required)

Y = Checked and Passed

C = Corrected (Check (✓) when correction verified)

N = Not Passed

ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
PRE-TEST VISUAL MECHANICAL INSPECTION						
1. Safe conditions (protective gear in- place, available & procedures observed)		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
2. Inspect the exterior of the switchgear	No evidence of damage.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Surfaces are clean.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	All doors, panels, and hardware present.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	All doors swing freely, latch in open and closed positions.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Feeder cable/bus routing doesn't obstruct access for operation or maintenance.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
3. Verify anchoring	Anchor bolts are provided in locations shown on manufacturer's drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
4. Verify ratings and configuration. Nameplate data match shop drawings and specifications	Volts: 480/277V.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Amps: 4000A.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	3ph, 4W.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Frequency: 60hZ.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Interrupting Rating: 65kAIC.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Enclosure: NEMA 1.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
5. Verify permanent labels are installed	Equipment labeled with name plates which are black engraved surface on white core for normal power circuits and red engraved surface on white core for emergency power circuits.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Labels include unit number, voltage, and origin of service.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
6. TVSS provided as required by drawings	Conductor length is as short as possible.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Conductor bends are minimized.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Conductors are no longer than 24 inches.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Installed on load side of main circuit breaker.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Indicator lights are functional.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
	Surge event operation counter reads zero.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	TVSS is equipped with remote monitoring contacts.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
7. Inspect the control wiring for proper support, routing, protection	Control wires are supported well clear of the path of movement of breakers and auxiliary device trays.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	All wires labeled both ends.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Control wire termination connections tight and cannot be pulled from connection.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	The wire bundle at the door is supported clear of the hinge.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
8. Verify rating of all control circuit protective devices match shop drawings	Fuse and circuit breaker ratings match drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Device labels match drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
9. Verify control power transformer installation	Control power transformer installation per the schematic drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
10. Verify grounding	Connection from station ground grid to equipment ground bus. (possibly at multiple locations).	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Frames and enclosures bolted to ground buss.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Breaker and feeder equipment grounding conductor/conduit are connected to the ground buss.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Measured diameter of bare copper conductor corresponds to diameter of specified conductors.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Neutral is bonded to ground at switchgear, not transformer.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
11. Verify provision and proper operation of integral rail mounted, breaker lifting device	Remove circuit breaker using device and confirm full operation.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Confirm that lifter travels entire length of switchgear smoothly to the end of travel.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
12. Operate each circuit breaker (5) times to ensure smooth operation	Breaker opens and closes in a smooth motion without binding.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
ELECTRICAL INTEGRITY						
13. Disconnect PTs, CPTs, surge arrestors, and circuit breakers		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
14. Disconnect the main bonding jumpers at the switchgear		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
15. Perform an insulation resistance test at 1000VDC on each bus section, phase-to-phase and phase to ground with the circuit breakers connected in the closed position	Minimum insulation resistance shall be 100 Megohms.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Insulation Resistance Data Table. Test with all circuit breakers in the closed position Test for one minute in accordance with NETA Table 100.1. Feeder conductors should not be terminated	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
16. Perform an insulation resistance test at 1000 VDC on the neutral bus section to ground	Minimum insulation resistance shall be 100 Megohms.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Insulation Resistance Data Table Test for one minute in accordance with NETA Table 100.1.	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION		REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
17.	With the breaker in the closed position, measure the contact resistance of each phase of circuit breakers rated 400A and greater	Readings are within 50% of the average value.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Contact Resistance Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	
18.	Re-connect the main bonding jumpers and verify tightness with a calibrated torque wrench		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	
19.	Reconnect surge, arrestors, TVSS, CPT's, and PTs		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	
20.	Reconnect CT grounds		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	
21.	After testing is performed on the switchboard, verify tightness of field	Primary connections properly torqued and marked.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Feeder Termination Torque Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
		Bus-to-bus connections properly torqued and marked.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
landed feeder terminations and bus-to-bus connections	TVSS connections are properly torqued and marked.	<input type="checkbox"/>	<input type="checkbox"/>	<p>Bolted torque should comply with NETA Table 100.12 unless manufacturer specified values are listed on the equipment.</p> <p>Secondary distribution feeder connections are not included in the test.</p> <p>Black marker marked across the head of the bolt and bus.</p>	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
FUNCTIONAL TRIP TESTS						
22. Test the long time delay (seconds) and long time pickup current (amperes) setting on device breakers rated 400A and greater, by using primary current injection.	Long delay current pick up and time delay per coordination study.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Current Injection Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
23. Test the short time delay (seconds) and short time pickup current (amperes) setting on device breakers rated 400A and greater, by using primary current injection	Short delay current pick up and time delay per coordination study.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Current Injection Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
24. Test the instantaneous time delay (seconds) and instantaneous time pickup current (amperes) setting on device breakers rated 400A and greater, by using primary current injection	Instantaneous pick up per coordination study.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Current Injection Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
25. Test the ground fault time delay (seconds) and ground fault time pickup current (amperes) setting on device breakers rated 400A and greater, by using primary current injection.	Ground fault pick up per coordination study.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Current Injection Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
METERING						
26. Verify the nameplate matches the shop drawings	Model Number: ____.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Meter supply voltage matches the AC control power supply.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
27. Verify all metering circuits	Components and wire labels match the drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Verify control power wiring to the meter.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
	CT and PT locations, polarity, fusing, and wiring match the drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	CT poles shall have shorting auxiliary contacts. Screws removed from CT shorting blocks.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Confirm tightness of all (100%) CT wiring with screwdriver.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
28. Verify the correct parameters have been programmed into the meter	3ph, 4w, 1000:5 CT, 480:277V PT configuration has been entered into the meter.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	The correct PT ratio of 480:277 has been entered into the meter.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	The correct secondary L-N voltage 120V has been entered into the meter.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	The current transformer ratio 1000:5 has been correctly entered into the meter.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Phase rotation is ____.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	The correct frequency 60 Hz has been entered into the meter.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Password is ____.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
FINAL INSPECTION						
29. At the conclusion of testing, inspect interior hardware and electrical terminations	All hardware in place and properly torqued.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Compartments clear of tools and hardware.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	

**Test Equipment Used:**

Test Name	Manufacturer	Model Number	Serial Number	Calibration (Date)

Temperature: _____

Relative Humidity: _____

Insulation Resistance (1000 VDC)

Circuit Breaker (Closed)	A-B	B-C	C-A	A-G	B-G	C-G	N
1 Minute (Meg Ohms)							
Circuit Breaker (open)	A-A	B-B	C-C				
1 Minute (Meg Ohms)							

Circuit Breaker Contact Resistance

Phase	A	B	C
(Micro Ohms)			

**Feeder Termination Torque** (Newton Meters or Foot-Pounds)

Bolt or Lug	A	B	C	N	G
Feeder Lugs					
Feeder Lugs					

Current Injection

Function	Actual Set.	Test Setting	Test Point	Nominal Val.	A	B	C
LTD							
LDPU							
STD							
SDPU							
INSTPU							
GFD							
GFPU							

**Final Sign-Off**

Commissioning Agent	Printed Name	Initials	Date
CONTRACTOR	PRINTED NAME	INITIALS	DATE
General Contractor (GC)			
Mechanical Contractor (MC)			
Electrical Contractor (EC)			
TAB Contractor (TAB)			
Controls Contractor (CC)			
Owner's O&M Personnel			



TABLE 100.1

**Insulation Resistance Test Values
Electrical Apparatus and Systems**

Nominal Rating Of Equipment in Volts	Minimum Test Voltage, DC	Recommended Minimum Insulation Resistance in Megohms
250	500	25
600	1,000	100
1,000	1,000	100
2,500	1,000	500
5,000	2,500	1,000
8,000	2,500	2,000
15,000	2,500	5,000
25,000	5,000	20,000
34,500 and above	15,000	100,000

In the absence of consensus standards dealing with insulation-resistance tests, the Standards Review Council suggests the above representative values.

See Table 100.10 for temperature correction factors.




Test results are dependent on the temperature of the insulating material and the humidity of the surrounding environment at the time of the test.

Insulation-resistance test data may be used to establish a trending pattern. Deviations from the baseline information permit evaluation of the insulation.



TABLE 100.12.1
Bolt-Torque Values for Electrical Connections

US Standard Fasteners ^a
Heat-Treated Steel – Cadmium or Zinc Plated ^b

Grade	SAE 1&2	SAE 5	SAE 7	SAE 8
Head Marking				
Minimum Tensile (Strength) (lbf/in ²)	64K	105K	133K	150K
Bolt Diameter (Inches)	Torque (Pound-Feet)			
1/4	4	6	8	8
5/16	7	11	15	18
3/8	12	20	27	30
7/16	19	32	44	48
1/2	30	48	68	74
9/16	42	70	96	105
5/8	59	96	135	145
3/4	96	160	225	235
7/8	150	240	350	380
1.0	225	370	530	570

- a. Consult manufacturer for equipment supplied with metric fasteners.
b. Table is based on national coarse thread pitch.