



Circulating Domestic Water Heater-Hx Functional Performance Test

Equipment ID	[Equipment ID]
Building	[Building]
Location	[Room]

System Description

Description:

Operational Assumptions:

Domestic water make up valve is open.

System hot water circulation pump is on.

The control valve is modulating to maintain set point temperature.

Domestic water heating unit is assumed to begin the test in the Idle Mode, with no load conditions and the water temperature at set point.

Associated Building Automated System (BAS) has been tested and is operating correctly.

Initial Test	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		

Re-Test 1	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		



Re-Test 2	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		

Deferred/Seasonal Test	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		

Test Participants

Organization	Required	Optional
General Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Mechanical Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Electrical Contractor	<input type="checkbox"/>	<input type="checkbox"/>
TAB Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Controls Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Owner's O&M Personnel	<input type="checkbox"/>	<input type="checkbox"/>

Supplies Required for Testing (To be provided by the contractor)

Tools / Supplies	
Laptop with TC Program	Infrared Thermometer Gun
PID Loop Tuning Software	Humidity Tester
Aerosol for Smoke and Freeze stat Test	Basic Tool Pouch
Radio Communications	Flashlight

System Readiness Summary Checklist

Description	Yes	No	Date
System Ready for Test	<input type="checkbox"/>	<input type="checkbox"/>	
Required Personnel Available	<input type="checkbox"/>	<input type="checkbox"/>	
Required Tools/Test Equipment/Supplies Available	<input type="checkbox"/>	<input type="checkbox"/>	
Required Safety Equipment Available	<input type="checkbox"/>	<input type="checkbox"/>	



Set-Points, Limits, and Schedules

- ☐ AHU can be assigned a schedule. ☐ Schedule can be programmed daily.
☐ If system runs 24 hours a day, check here. If not, fill in the occupied mode schedule below.

	AM												PM											
Day	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11
Sun																								
Mon																								
Tues																								
Wed																								
Thurs																								
Fri																								
Sat																								
Holi																								

Parameter	Setpoint		Adjustable Range	
	Design	Actual	Design	Actual
Outside Air Temperature (°F)				
Preheat valve full open outside air temperature (°F)				
Discharge Air Temperature (°F)				
Night Setback Temperature (°F)				
Night Setback Differential				
Mixed Air Temperature (°F)				
Minimum Start-up Fan Speed (%)				
Time at Minimum Fan Speed for Start-up (min)				
Average Zone Humidity (%RH)				
Maximum supply air humidity (%RH)				
Discharge Air Static Pressure (in H ₂ O)				
High Static Alarm (in H ₂ O)				
Low Static Alarm (in H ₂ O)				
System Shutdown High Static Limit (in H ₂ O)				
Damper Position				

Initial Ambient Conditions

Ambient Conditions			
Outside Air Temp		Outside Air RH %	
Observations			

Trend Data Required To Support Testing

Check if trend point chart(s) and Frequency Graph(s) are provided per trend requirements shown below.

Trend Log Setup #1 - Temperature					
Pre-Testing	Post Testing	Point	Frequency	Duration	Provided
<input type="checkbox"/>	<input type="checkbox"/>	System Flow Rate			<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/>	<input type="checkbox"/>	Flow Rate Set Point			<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/>	<input type="checkbox"/>	Water Quality			<input type="checkbox"/> Yes <input type="checkbox"/> No



Trend Log Setup #1 - Temperature					
Pre-Testing	Post Testing	Point	Frequency	Duration	Provided
<input type="checkbox"/>	<input type="checkbox"/>	Damper Position			<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/>	<input type="checkbox"/>	System Pressure			<input type="checkbox"/> Yes <input type="checkbox"/> No
<input type="checkbox"/>	<input type="checkbox"/>	Pressure Set Point			<input type="checkbox"/> Yes <input type="checkbox"/> No
Record Issues				Issue Log Item Number:	

Functional Performance Test -- (Verify all components are ready before energizing or operating the system.)

The Commissioning Authority will make and document any changes/addition/deletions to this test procedure required by current system conditions (i.e. weather, system load, utility availability, etc.).

R = Retest (Check (✓) retest required)

C = Corrected (Check (✓) when correction verified)

Y = Checked and Passed

N = Not Passed

ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
PRE-TEST VISUAL MECHANICAL INSPECTION						
1. Record the start time	Recorded.	<input type="checkbox"/>	<input type="checkbox"/>	Time: (am / pm)	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
2. Observe initial operating conditions	The fan is on and the discharge damper is open.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	The HOA switch is in the auto position.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
HEATING OPERATION						
3. Record initial position of each immersion thermostat and hot water temperature at sink.	Record temperature dial positions & temperature.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
4. Adjust thermostat to be just shy of the high setting.	Record temperature leaving at adjacent sink.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Change in temperature is accurate based on direction of change in thermostat.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
5. Adjust thermostat to be just shy of the low setting.	Record temperature leaving at adjacent sink.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Change in temperature is accurate based on direction of change in thermostat.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
6. Override the discharge water temperature set point to 10°F higher than the current discharge temperature.	The control valve is to modulate open to maintain set point temp.	<input type="checkbox"/>	<input type="checkbox"/>	Water temp. at start of test: _____°F	<input type="checkbox"/>	<input type="checkbox"/>
				New water temp. set point: _____°F		
Record issues				Issue Log Item:		
				Initial	Date	
7. Return thermostat to its original settings.	System returns to normal operation.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
IDLING CONTROL						
8. Override the unit discharge temperature set point to 10°F lower than the current discharge water temperature.	The control valve modulates closed to maintain the unit discharge temperature.	<input type="checkbox"/>	<input type="checkbox"/>	Discharge water temp at start of action: _____°F New DWT set point: _____°F	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
9. Override the discharge water temperature set point to a value equal to the design water temperature. Measure entering and leaving water temperatures.	Control valve modulates opens to maintain the set point temperature.	<input type="checkbox"/>	<input type="checkbox"/>	Entering water temperature: _____°F Leaving water temperature: _____°F Percent schedule capacity: _____%	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
10. Release the discharge water temperature set point overrides.	Control valve modulates to maintain their respective discharge water temperature set points.	<input type="checkbox"/>	<input type="checkbox"/>	Note: Wait until discharge water temperatures are satisfied, before proceeding.	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
HEATER STATUS ALARM AT BAS						
11. Close the supply valve.	Alarm is received at BAS.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Control valve closes.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Return pump stops.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
Record issues				Issue Log Item:		
				Initial	Date	
12. Open the Supply Valve	Alarm is cleared at BAS.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	All components resume normal operation.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
13. Close the makeup water valve.	Alarm is received at central control station.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Control valve closes.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Return pump stops.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
14. Open the makeup water valve	Alarm is cleared.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	All components resume normal operation.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
HEATER STATUS ALARM AT BAS						
15. Open the hot water faucets to service sinks and toilet room sinks.	Control valve modulates to maintain set point temp.	<input type="checkbox"/>	<input type="checkbox"/>	Water temp. at start of test: _____°F	<input type="checkbox"/>	<input type="checkbox"/>
	Return pump is on.	<input type="checkbox"/>	<input type="checkbox"/>	Time portion of test is started: _____	<input type="checkbox"/>	<input type="checkbox"/>
	Make-up valve is open.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
16. Verify flow at test sinks.	Estimate total flow.	<input type="checkbox"/>	<input type="checkbox"/>	Estimated flow (GPM.) _____	<input type="checkbox"/>	<input type="checkbox"/>
	Measure leaving water temp. at remote test sink.	<input type="checkbox"/>	<input type="checkbox"/>	Water temp. : _____°F	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
17. Run hot water until discharge water temp. starts to drop.	Alarm is received at BAS.	<input type="checkbox"/>	<input type="checkbox"/>	Leaving Water temp.: _____°F	<input type="checkbox"/>	<input type="checkbox"/>
	Control valve closes.	<input type="checkbox"/>	<input type="checkbox"/>	Time duration from when test was started: _____	<input type="checkbox"/>	<input type="checkbox"/>
	Return pump stops.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
18. Close hot water valves at test sinks and return to normal operating condition.	Alarm is cleared.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	All components resume normal operation.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
HIGH PRESSURE CUTOFF						
19. Override pressure sensor to 10% higher than high pressure alarm set point.	High status alarm is received at the BAS control station.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	The return pump stops.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	The control valve is closed.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Domestic makeup water goes to 100%.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION		REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
Record issues					Issue Log Item:		
					Initial	Date	
20. Re-set the discharge high pressure cutout back to original set point.	Alarm is cleared.	<input type="checkbox"/>	<input type="checkbox"/>	Note: Need to verify which type of control set point will be adjustable from control panel.	<input type="checkbox"/>	<input type="checkbox"/>	
	The system resumes normal operation.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
Record issues					Issue Log Item:		
					Initial	Date	
RETURN TO INITIAL CONDITIONS							
21.	Reset all set-points and overrides to the initial values.	The system resumes initial operation.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	
22.	Record End Time	Recorded.	<input type="checkbox"/>	<input type="checkbox"/>	Time: (am / pm)	<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	

**Final Sign-Off**

Commissioning Agent	Printed Name	Initials	Date
CONTRACTOR	PRINTED NAME	INITIALS	DATE
General Contractor (GC)			
Mechanical Contractor (MC)			
Electrical Contractor (EC)			
TAB Contractor (TAB)			
Controls Contractor (CC)			
Owner's O&M Personnel			