



Engine Generators Functional Performance Test

Equipment ID	[Equipment ID]
Building	[Building]
Location	[Room]

System Description

Description:**Operational Assumptions:**

Breaker Coordination study is available and includes the generator output breaker(s).

Initial Test		Start Date	End Date	Initials
Results (Check one)	Explanation:			
<input type="checkbox"/> Pass				
<input type="checkbox"/> Fail				
<input type="checkbox"/> Partial Test w/Corrective Actions				
<input type="checkbox"/> Complete Test w/Corrective Actions				
<input type="checkbox"/> Other				

Re-Test 1		Start Date	End Date	Initials
Results (Check one)	Explanation:			
<input type="checkbox"/> Pass				
<input type="checkbox"/> Fail				
<input type="checkbox"/> Partial Test w/Corrective Actions				
<input type="checkbox"/> Complete Test w/Corrective Actions				
<input type="checkbox"/> Other				

Re-Test 2		Start Date	End Date	Initials
Results (Check one)	Explanation:			
<input type="checkbox"/> Pass				
<input type="checkbox"/> Fail				
<input type="checkbox"/> Partial Test w/Corrective Actions				
<input type="checkbox"/> Complete Test w/Corrective Actions				
<input type="checkbox"/> Other				



Deferred/Seasonal Test	Start Date	End Date	Initials
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail <input type="checkbox"/> Partial Test w/Corrective Actions <input type="checkbox"/> Complete Test w/Corrective Actions <input type="checkbox"/> Other	Explanation:		

Test Participants

Organization	Required	Optional
General Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Mechanical Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Electrical Contractor	<input type="checkbox"/>	<input type="checkbox"/>
TAB Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Controls Contractor	<input type="checkbox"/>	<input type="checkbox"/>
Owner's O&M Personnel	<input type="checkbox"/>	<input type="checkbox"/>

Test Equipment Required (to be provided by the Contractor)

Test Name	Equipment Description
Voltage/Continuity	DVM
Bolted Connection or Contact Resistance	Four-probe Digital Low Resistance Ohmmeter (DLRO)
Insulation Resistance	Battery or line-powered (Hand-crank not acceptable).
Primary Current Injection	Current Injection Test Device rated for 2X the ground fault pickup setting of the breaker
2 and 4 Hour Load Bank Test	Resistive load bank with capacity equal to or greater than rated load. Rated at 2% accuracy for voltage, current and KW.
Phase Rotation	Verify proper phasing
Volt. & Freq. Regulation	Computer to record voltage and frequency from the output of the generator control panel.
Decibel	Measure sound pressure
Back Pressure	Manometer with a scale of greater than 40" water
Bolt Torque	Calibrated torque wrench



System Readiness Summary Checklist

Description	Yes	No	Date
System Ready for Test	<input type="checkbox"/>	<input type="checkbox"/>	
Required Personnel Available	<input type="checkbox"/>	<input type="checkbox"/>	
Required Tools/Test Equipment/Supplies Available	<input type="checkbox"/>	<input type="checkbox"/>	
Required Safety Equipment Available	<input type="checkbox"/>	<input type="checkbox"/>	

Functional Performance Test -- (Verify all components are ready before energizing or operating the system.)

The Commissioning Authority will make and document any changes/addition/deletions to this test procedure required by current system conditions (i.e. weather, system load, utility availability, etc.).

R = Retest (Check (✓) retest required)

C = Corrected (Check (✓) when correction verified)

Y = Checked and Passed

N = Not Passed

ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
PRE-TEST VISUAL MECHANICAL INSPECTION						
1. Safe conditions (protective gear in-place, available & procedures observed)		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
2. Verify that the Engine, Generator, Battery, and Battery Charger nameplate data matches shop drawings and construction documents.	kW: _____.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in data table.	<input type="checkbox"/>	<input type="checkbox"/>
	Rating: _____.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Freq.: _____.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Phase/Wire: _____.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Power Factor: _____.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Voltage Output: _____.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
3. Verify generator circuit breaker settings.	Circuit breaker size and phase: _____.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
	Ground fault protection is disabled.	<input type="checkbox"/>	<input type="checkbox"/>	Ground fault indication and alarm is recommended	<input type="checkbox"/>	<input type="checkbox"/>
	Circuit breaker is set per the coordination study.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
4. Inspect physical and mechanical condition.	No visible damage to generator or enclosure.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Engine generator exterior is clean and dry.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Generator control panel interior is clean and dry.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Generator control panel mounted at an accessible height.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Vibration isolation is installed at engine and at radiator.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	All external connections are made with flexible connections.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Verify remote monitoring wiring is connected and labeled.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Verify control wiring is connected and labeled.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Feeder cable/bus routing doesn't obstruct access for operation or maintenance.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Control wiring harness(es) does not rub against vibrating or moving parts.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
5. Verify anchoring	Anchor bolts are provided in locations shown on manufacturer's drawings.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
6. Verify equipment grounding	Verify ground rod is installed with connection to engine generator frame.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Generator neutral bonded to ground with conductor sized per NEC 250-20.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Measured diameter of bare copper conductor corresponds to diameter of specified conductors.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Ground strap from engine to frame.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Ground strap from generator enclosure to frame.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Ground bus provided in termination cabinet with properly terminated ground conductors.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
7. Verify lube oil levels are within manufacturer's recommended limits	Lube oil level is filled to proper level.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
8. Verify fuel system installation and integrity	Day tank is full of fuel (90% for diesel).	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Fuel level in day tank matches fuel gauge.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Remote fueling station is installed and operating properly.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	There are not clearance issues with the remote fueling station.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	All alarms are operating properly from remote fueling station to Building Automation System (BAS).	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Fuel system is free of leaks.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Flexible fuel lines are installed at engine.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
9. Verify cooling system installation and integrity	Coolant level is filled to proper level.	<input type="checkbox"/>	<input type="checkbox"/>	Record radiator name plate date in data table.	<input type="checkbox"/>	<input type="checkbox"/>
	Verify coolant system freeze protection level.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Cooling system is free from leaks.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Flexible coolant lines are installed between engine and radiator.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
10. Verify exhaust system installation and integrity	Exhaust system, silencer and flexible connector installed and supported.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust system expansion is not transferred to engine components such as turbocharger.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Silencer is equipped with condensate drain plug and turn valve.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust system is equipped with rain cap.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust system is properly insulated within building.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust system has at least 9" clearance from combustible materials.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
ELECTRICAL INTEGRITY						
11. Verify operation of coolant line heater.	Verify that valves to the water jacket heater are open.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Record supply voltages and amperage with	<input type="checkbox"/>	<input type="checkbox"/>
	Verify thermostats switch at their setpoint temperatures (110°F).	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
	Verify pump runs continuously independent of heater operation.	<input type="checkbox"/>	<input type="checkbox"/>	heaters and pump in operation. Calculate heater and pump wattage based on line voltage and current. Verify wattage calculated is same as shop drawing data. Manufacturer's Specifications: Heater: Watts _____ Volts _____ Phase _____ Pump: Watts _____ Volts _____ Phase _____	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
12. Verify operation of battery and starting system.	Loss of Power Alarm is operable.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
	Low Battery Volt Alarms at: 18.6V-25.7V.	<input type="checkbox"/>	<input type="checkbox"/>	Record cell voltages for all cells with terminals available, total battery charging voltage and charging current.	<input type="checkbox"/>	<input type="checkbox"/>
	High Battery Volt Alarms at: 26.9V-36.3V.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Power On led in on.	<input type="checkbox"/>	<input type="checkbox"/>	Manufacturer's	<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
	Battery Heater Pad: 120VAC input.	<input type="checkbox"/>	<input type="checkbox"/>	Specifications: Nom. Batt. Voltage: _____ Rec. Float Charge Voltage: _____ Float Voltage: _____ Equalize Voltage: _____ Max over float Ampere Taper (Max to Min): _____ Nominal Output Voltage: _____ Input Voltage: _____ Ambient Temp: -40°F to 122°F	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
13. Verify operation of generator space heaters	Space heaters operate when generator is not running and not operating while generator is running.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Record supply voltages and amperage with heater in operation. Calculate heater wattage based on line voltage and current. Verify wattage calculated is same as shop drawing data. Manufacturer's Specifications: Heater: Watts _____ Volts _____ Phase _____	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
				Initial	Date	
14. Perform an insulation resistance test at 1000 VDC on generator windings.	Minimum insulation resistance value is 100 Megohms.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Take reading at 1 minute. Take reading at 10 minutes. Record ambient temperature and relative humidity. Test Name: Insulation Resistance Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
15. With the breaker in the closed position, measure the contact resistance of each phase of the primary circuit.	Readings are within 50% of the lowest value.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Test Name: Contact Resistance Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
16. Perform an insulation resistance test on the Generator Circuit Breaker at 1000VDC, phase-to-phase and phase to ground, connected to the bus in the closed position, in accordance with NETA Table 100.1.	Minimum insulation resistance shall be 100 Megohms.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Test for one minute in accordance with NETA Table 100.1. Test Name: Insulation Resistance Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
17. Test the Long Time Delay (LTD) (seconds) and Long Time Pickup current (LDPU) (amperes) setting of the breaker, by using primary current injection.	Long delay current pick up and time delay per coordination study.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Test Name: Primary Current Inject. Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
18. Test the Short Time Delay (STD) (seconds) and Short Time Pickup current (SDPU) (amperes) setting of the breaker, by using primary current injection.	Short delay current pick up and time delay per coordination study.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Test Name: Primary Current Inject. Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
19. Test the Instantaneous Time Delay (ITD) (seconds) and Instantaneous Time Pickup current (INSTPU) (amperes) setting of the breaker, by using primary current injection.	Instantaneous pick up per coordination study.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Test Name: Primary Current Inject. Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	



ACTION		REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
20.	Test the Ground Fault Delay (GFD) (seconds) and Ground Fault Pickup current (GFPU) (amperes) setting of the breaker, by using primary current injection.	Instantaneous pick up per coordination study.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Test Name: Primary Current Inject. Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	
ALARMS AND CONTROL PANEL TEST							
21.	Verify control wiring between generator and ATS are correctly terminated.	Terminations match shop drawings.	<input type="checkbox"/>	<input type="checkbox"/>	Note: this step applies to field land terminations only	<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	
22.	Record all setpoints at Engine Generator Control Panel.		<input type="checkbox"/>	<input type="checkbox"/>	Manufacturer's checklist can be attached to this form in lieu of recording	<input type="checkbox"/>	<input type="checkbox"/>
Record issues					Issue Log Item:		
					Initial	Date	
23.	Verify all warning/pre-alarms per manufacturer's instructions and verify operation and local annunciation at Engine Generator Control Panel.	Overcrank.	<input type="checkbox"/>	<input type="checkbox"/>	1-13 NFPA 110 Spec Section 16231	<input type="checkbox"/>	<input type="checkbox"/>
		Low Water Temp.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
		High Water Temp.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
		Low Oil Pressure.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
		Overspeed.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
		Low Coolant Level.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
	EPS Supplying Load.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Control switch not in Auto.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	High Battery Voltage.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Low Battery Voltage.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Battery Charger AC Failure.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Lamp Test.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Contacts for local and remote common alarm.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
24. Verify all shutdown conditions per manufacturer's instructions and verify operation and local annunciation at Engine Generator Control Panel.	Overcrank.	<input type="checkbox"/>	<input type="checkbox"/>	1-5 NFPA 110 Spec Section 16231	<input type="checkbox"/>	<input type="checkbox"/>
	High Water Temp.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Low Oil Pressure.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Overspeed.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Low Coolant Level.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
25. Verify remote audible annunciation of all status, warning/pre-alarm, and shutdown conditions per manufacturer's instructions.	Overcrank.	<input type="checkbox"/>	<input type="checkbox"/>	1-9 NFPA 110 Spec Section 16231	<input type="checkbox"/>	<input type="checkbox"/>
	Low Water Temp.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	High Water Temp.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Low Oil Pressure.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Overspeed.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Low Coolant Level.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Control switch not in Auto.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
	Contacts for local and remote common alarm.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Audible alarm silencing switch.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
26. Verify installation of remote E-Stop	Located outside of generator room door.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Near each exit/entrance to genset room.					
	Located locally on the genset package.					
	Cover not damaged, scratched, or broken.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	
27. Verify remote annunciation of engine conditions at building automation system	Annunciator panel lights & alarms function by initiating test switch.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	
28. With generator in a "cold start" condition, conduct a load performance test, by initiating a NORMAL failure and transfer of ATS's for time specified in the remarks column.	Engine starts and runs.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table.	<input type="checkbox"/>	<input type="checkbox"/>
	Air intake louvers open fully.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust damper opens fully.	<input type="checkbox"/>	<input type="checkbox"/>	Load generator for a maximum of 2 hrs using available building load and/or a load bank	<input type="checkbox"/>	<input type="checkbox"/>
	Fuel is not leaking.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Coolant is not leaking.	<input type="checkbox"/>	<input type="checkbox"/>	During test, verify exhaust, coolant, and fuel system is functioning	<input type="checkbox"/>	<input type="checkbox"/>
	Lube oil is not leaking.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
	Exhaust system expansion is not transferred to engine system components.	<input type="checkbox"/>	<input type="checkbox"/>	properly. Test Name: 2 Hour Load Bank Test Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust system is not leaking.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	
29. Restore normal sources to ATS's (or turn off load bank) and transfer ALL load off of generator and allow to cool down for 5 minutes	Generator runs in cool down mode for 5 min.	<input type="checkbox"/>	<input type="checkbox"/>	Test Name: 2 Hour Load Bank Test Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	
30. Disconnect emergency feeders to ATS and connect load bank directly to load side of generator		<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	
31. With a load bank connected to the load side terminals of the generator,	Engine starts and runs.	<input type="checkbox"/>	<input type="checkbox"/>	Test Name: 4 Hour Load Bank Test Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
	Air intake louvers open fully.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust damper opens fully.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
start generator at local control panel with engine control switch	Fuel is not leaking.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Coolant is not leaking.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Lube oil is not leaking.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust system expansion is not transferred to engine system components.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Exhaust system is not leaking.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	
32. Conduct a load performance test utilizing a load bank to achieve 100% rated load of generator for time specified in the remarks column.		<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Load generator at 50% for 15 min. Load generator at 75% for 15 min. Load generator at 100% for 3.5 hrs During test, verify exhaust, coolant, and fuel system is functioning properly. Test Name: 4 Hour Load Bank Test Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
33. In conjunction with load performance test, verify voltage regulation by recording RMS voltage while increasing load on generator.	Voltage regulation is $\pm 1\%$.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table Record voltage at no load. Record voltage at 50% load. Record voltage at 75% load. Record voltage at 100% load. Calculate voltage regulation percentage. Test Name: Volt. & Freq. Regulation Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	
34. In conjunction with load performance test, verify frequency regulation by recording frequency while increasing load on generator.	Frequency regulation is $\pm 1\%$	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table Record frequency at no load. Record frequency at 50% load. Record frequency at 75% load. Record frequency at 100% load. Calculate voltage regulation percentage. Test Name: Volt. & Freq. Regulation Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:	<input type="checkbox"/>	<input type="checkbox"/>
				Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
35. During load performance test, verify engine operation is within normal operating limits.		<input type="checkbox"/>	<input type="checkbox"/>	Manufacturer's Specifications: RPM @ 60Hz: 1800 RPM Coolant Amb. Temp: 190°F	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
36. During load performance test, verify correct phase rotation.	Phase rotation at generator matches NORMAL power source.	<input type="checkbox"/>	<input type="checkbox"/>	A(U), B(V), C(W) Test Name: Phase Rotation Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
37. During step 3, while generator is running at 100% load, measure sound level.	Measured sound pressure level in rooms directly adjoining the generator room, as well as above and below, if applicable.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Test Name: Sound Level Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
38. While generator is running at 100% load, conduct Exhaust-System Back Pressure Test	Maximum backpressure at full-rated load is within manufacturer's written maximum allowable limits of 6.7 kPa or 26.9" H2O for the engine.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Connect test instrumentation to exhaust line close to engine exhaust manifold. Test Name: Back Pressure Test Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
39. Decrease load to 0% and allow the generator to cool down for 5 minutes	Generator cools down.	<input type="checkbox"/>	<input type="checkbox"/>	Test Name: 4 Hour Load Bank Test	<input type="checkbox"/>	<input type="checkbox"/>
	No leaks from any system are found.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>



ACTION		REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
Record issues					Issue Log Item:		
					Initial	Date	
40. After the cool down, once the prime mover has reached rated voltage and frequency, transfer full rated load onto the engine generator in a single block.	Engine continues to run without shutdown or overspeed trip and recovers to steady state voltage and frequency ranges within 5 seconds.	<input type="checkbox"/>	<input type="checkbox"/>	Test Name: Block Load Test	<input type="checkbox"/>	<input type="checkbox"/>	
Record issues					Issue Log Item:		
					Initial	Date	
41. Decrease load to 0% and shutdown generator with local E-Stop.	Generator shuts down.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	Remote annunciator alarms with E-Stop.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
Record issues					Issue Log Item:		
					Initial	Date	
42. Disconnect fuel solenoid and simulate start to engine.	Engine cycle cranks a minimum of three 15-second cranking cycles with 15 seconds between cycles.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
	At completion of third cycle engine stops cranking and "overcrank" shutdown alarm is annunciated locally and remotely.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>	
Record issues					Issue Log Item:		
					Initial	Date	



ACTION	REQUIRED REACTION	Y (✓)	N (✓)	COMMENTS	R (✓)	C (✓)
FINAL INSPECTION						
43. After testing is performed on the generator, verify tightness of field landed feeder terminations.	Primary feeder cable connections properly torqued and marked.	<input type="checkbox"/>	<input type="checkbox"/>	Record results in Data Table. Bolted torque should comply with NETA Table 100.12 unless manufacturer specified values are listed on the equipment. Secondary distribution feeder connections are not included in the test. Test Name: Bolt Torque Reference Equip. Table	<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	
44. Refill fuel tanks and verify 90% fuel levels	Fuel level indicator verifies 90% fuel level in day tank.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
	Fuel level indicator verifies 90% fuel level in storage tank.	<input type="checkbox"/>	<input type="checkbox"/>		<input type="checkbox"/>	<input type="checkbox"/>
Record issues				Issue Log Item:		
				Initial	Date	

**NAMEPLATE DATA****Engine Nameplate** (May be found in multiple nameplate locations)

Parameter	Data
Equipment ID	
Manufacturer	
Serial Number	
Model Number	
Date Manufactured	
Horsepower	
kW	

Generator Nameplate

Parameter	Data
Manufacturer	
Serial Number	
Model Number	
Date Manufactured	
Volts	
Amps	
KVA	
Frequency	
RPM	
KW	
PF	
Insulation Class:	

**Battery Nameplate**

Parameter	Data
Manufacturer	
Serial Number	
Model Number	
Quantity	
Volts	
Cold Cranking Amps	

Battery Charger Nameplate

Parameter	Data
Manufacturer	
Serial Number	
Model Number	
Input Amps	
Input Volts	
Output Amps	
Output Volts	

Circuit Breaker Name Plate Data

Parameter	Data
Manufacturer:	
Type/Model:	
Serial Number:	
Frame Size/Rating	
Interrupting Rating	
Voltage Rating	

**Radiator Nameplate**

Parameter	Data
Manufacturer	
Serial Number	
Model Number	
Date Manufactured	

Coolant Pump(s) & Heater(s)

Designation	Volts	Amps	Watts

Battery System

Cell Volts	Charging Volts	Charging Amps

Space Heater(s)

Designation	Voltage	Amperage	Wattage

**Test Equipment Used:**

Test Name	Manufacturer	Model Number	Serial Number	Calibration(Date)

Insulation Resistance (1000 VDC)

Generator Windings	A-B	B-C	C-A	A-G	B-G	C-G
1 Minute (Meg Ohms)						
10 Minutes (Meg Ohms)						
Circuit Breaker						
1 Minute (Meg Ohms)						

Circuit Breaker Contact Resistance

Phase	A	B	C
(Micro Ohms)			

**Current Injection**

Function	Actual Set.	Test Setting	Test Point	Nominal Val.	A	B	C
LTD							
LDPU							
STD							
SDPU							
INSTPU							
GFD							
GFPD							

2 Hour Load Bank Test

Crank Time Until Prime Mover Start and Runs	
Time Required for Prime Mover to Come Up to Operating Speed	
Voltage Overshoot	
Frequency Overshoot	
Time Required to Achieve Steady State Operation	

Time	Load	RPM	Freq.	Amps	Volts	kW	Oil Press	Oil Temp	Exhaust Temp	Cool. Temp	Fuel Level	Batt. Chrg Rate
0 min	100%											
5 min	100%											
10 min	100%											
15 min	100%											
30 min	100%											
45 min	100%											
1 hour	100%											
1 hour 15 min	100%											
1 hour 30 min	100%											
1 hour 45 min	100%											
2 hour	100%											

**4 Hour Load Bank Test**

Time		Load	RPM	Freq.	Amps	Volts	kW	Oil Press	Oil Temp	Exhaust Temp	Cool. Temp	Fuel Level	Batt. Chrg Rate
0 min		50%											
5 min		50%											
10 min		50%											
15 min		75%											
30 min		75%											
45 min		100%											
1 hour		100%											
1 hour 15 min		100%											
1 hour 30 min		100%											
1 hour 45 min		100%											
2 hour		100%											
2 hour 15 min		100%											
2 hour 30 min		100%											
2 hour 45 min		100%											
3 hour		100%											
3 hour 15 min		100%											
3 hour 30 min		100%											
3 hour 45 min		100%											
4 hour		100%											

Voltage & Frequency Regulation

Function	50% Load	75% Load	100% Load
Voltage (V)			
Frequency (hz)			

**Phase Rotation** – (Circle Phase Rotation)

Normal Power	A B C	A C B
Emergency Power	A B C	A C B

Sound Level

Location	Decibel (DB)

Back Pressure Test

System Exhaust Pressure	Location

Block Load Test

Recovery Time: _____

Bolt Torque (Newton Meters or Foot Pounds)

Bolt/Lug	A	B	C	N	G
Normal					
Emergency Lugs					

**Final Sign-Off**

Commissioning Agent	Printed Name	Initials	Date
CONTRACTOR	PRINTED NAME	INITIALS	DATE
General Contractor (GC)			
Mechanical Contractor (MC)			
Electrical Contractor (EC)			
TAB Contractor (TAB)			
Controls Contractor (CC)			
Owner's O&M Personnel			